

Long-Term Project Schedule & Remediation Activities

Last Updated: June 4, 2009

Note: The dates for the 2009 Construction Schedule are approximate. The actual construction schedule will depend on many factors, including the amount of contaminated material to be excavated (if it is greater than what is expected based on testing) and of course, the weather.

<u>Activity</u>	<u>Start Date</u>	<u>Duration</u>	<u>Progress</u>
2008 CONSTRUCTION SEASON			
Off-Site Verification Sampling (Pre-Construction)	5/5/08	1 week	Completed.
Site Preparation	5/12/08	Approximately 2 months	Completed.
New Basin Construction/Decommissioning of Old Basin	6/10/08	Approximately 6 weeks	Completed.
Containment Area Construction	6/2/08	Until June of 2009	Will continue in 2009 season.
North Woods Excavations, Confirmatory Sampling, and Backfilling	September 2008	Approximately 2 months	Excavation of areas above the perimeter fence were completed in December 2008. North Woods areas within the Site boundaries will be excavated in the Spring of 2009.
Movement of Hi-Haz stockpile into Containment Area	8/13/08	Approximately 2 weeks	Completed.
Excavation, Confirmatory Sampling, and Backfilling of On-Site Areas.	8/8/08	Approximately 4 months	To continue in 2009 season.
Winterization/ Winter Shut Down	12/18/08	3/16/09	
2009 CONSTRUCTION SEASON			
Resume Excavation, Confirmatory Sampling, and Backfilling	3/25/09	Approximately 4 months	

Solidification of Upper-Most Layer of Contaminated Material	7/1/09	Approximately 1 month	
Containment Area Capping and Site Restoration	8/5/09	Approximately 3 months	
Contractor Demobilization	10/30/09	Approximately 5 days	
Off-Site Verification Sampling (Post Construction)	12/1/09	Approximately 1 week	
Maintenance and Monitoring	November 2009 forward	Ongoing	